Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART 1: DETAILS OF THE CONTRACTOR, CLIENT AND	DINSTALLATION										
DETAILS OF THE CONTRACTOR	DETAILS OF THE CLIENT		DETAILS OF THE INSTALLATION								
Trading Title: Flex Electrical Services	Contractor Reference Number (CRN):N/A		Occupier: N/A								
Address: 4 Oak avenue, Radcliffe on trent, Nottingham	Name: Trevor Parr Associates		Unique Property Reference Number (UPRN):N/A								
	Address Paget Street, Loughborough,	Leicestershire	Address: 25 Granville Street, Loughborough,								
Postcode: NG12 2AP Tel No: 07719058277	Postcode: LE11 5DT Tel No: N	I/A	Leicestershire Postcode: LE11 3BL Tel No: N/A								
PART 2 : PURPOSE OF THE REPORT											
Purpose for which this report is required:											
Existing periodic report expired											
Date(s) when inspection and testing was carried out: (17/08/2023)	Records available (651.1): ()	Previous inspection report availal	ble (651.1): (								
PART 3 : SUMMARY OF THE CONDITION OF THE INSTALLATION											
General condition of the installation (in terms of electrical safety):Installation is in goo	od condition,wired under the 16th edition	n wiring regulations, fitted with 16	6h edition plastic single RCD consumer unit with type AC, RCBO's fitted								
to circuits 1, 2. circuit no. 3,4,5,6 not RCD protected											
Description of premises Dwelling: () Commercial: () Indu	ustrial: (N/A Other (include brief descr	iption): N/A									
Estimated age of electrical installation: (16) years Evidence of additions or alterati	ions: ( NA if Yes, estimated age N/A years)	Overall assessment of the installation	for continued use: Satisfactory/WNS&XISCONY** (delete as appropriate)								
**An unsatisfactory assessment indicates that dangerous (Code C1) and/or potenti											
PART 4 : DECLARATION											
INSPECTION AND TESTING											
I/We, being the person responsible for the inspection and testing of the electrical installation declare that the information in this report, including the observations (PART 5) and the attached		ne condition of the electrical installation tak	king into account the stated extent and limitations in PART 6 of this report.								
Name (capitals) on behalf of the contractor identified in PART1: PETER WILSON		Signature: Mulson	Date: 17/08/2023								
I/We further RECOMMEND, subject to the necessary remedial action being taken, that the ins Give reason for recommendation: The Installation is in good condition for cor The proposed date for the next inspection should take into consideration any legislative or licensing require	ntinued use, so allowed maximum time l	petween tests.	eive during its intended life. The period should be agreed between relevant parties.								
REVIEWED BY		<b>-</b> //									
Name (capitals) on behalf of the contractor identified in PART1: PETER WILSON		Signature:									

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PART !	: OBSERVATIONS										
One of the	following Codes, as appropriate, has been allocated to each of the observations mad dicate to the person(s) responsible for the electrical installation the degree of urgenc	ū	Code C2 Potentially Dangerous Urgent remedial action required	Code C3 Improvement Recommended	Further	Code FI nvestigation Required					
Referring to the Schedule of Items Inspected (see PART 9), the attached Schedule of Circuit Details and Test Results (see PART 11A & 11B), and subject to any agreed limitations listed in PART 6 –											
No remedia	action is required (), <b>OR</b> The following observations are made:										
Item No		Observation(s)			Code	<b>Location Reference</b>					
(.1)	(4.6 Consumer unit made from combustible material 17th edition			)	()	()					
(.2)	$(4.14 \mbox{Wired under the 16th edition wiring regulations some circuits not R})$	CD protected circuits no. 3, 4, 5, 6		)	(.C3)	()					
(.3)	$(4.16 \mbox{Wired under the 16th edition wiring regulation no AFDD protection})$				(.C3)	()					
(.4)	RCD 1 circuit 5 slightly high reading on CPC (r2) reading obtained 1.25 ohm (found; possible lose connection in junction box-under the floor!	s should be 1.16 ohms +/- 0.05 ohms, all	sockets have been checked for lose	connection but none)	(.C3)	()					
()	(				()	()					
()	(			)	()	()					
()	(			)	()	()					
()	(			)	()	()					
()	(			, )	()	()					
( )	(			•	( )	( )					
( )	(			,	()	()					
()	(			•	()	()					
()	(			•	()	()					
()	(			•	()	()					
()	(			•	()	()					
()	`			•	()	()					
()	(			•	()	()					
()				•	()	()					
()				•	()	()					
()	(			)	()	()					
()	(			,	()	()					
	N/A			10 ,		s: (N/A					
	remedial action required for items: ( N/A		rement recommended for items:	(.1,2,3,4							
Urgent rer	edial action required for items: (.N/A	) Furthe	r investigation required for items:	( N/A		)					

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART 6 : DETAILS AND LIMITATION	ONS OF THE INSPECTION AND T	resting									
The inspection and testing has been carried out in accordance with BS 7671: 2018, as amended to2022 (date). Cables concealed within trunking and conduits, or cables and conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the building or underground, have not been visually inspected unless specifically agreed between the Client and the Inspector prior to inspection.  Details of the electrical installation covered by this report: Inspection and testing of consumer unit and all final circuits, visual inspection of distributors equipment only											
(see additional page No.N/A)  Agreed limitations including the reasons, if any, on the inspection and testing (653.2): No taking up carpets and floors, no dismantling fitted cupboards or appliances											
Agreed with (print name): MR LEE FRACIS  Extent of sampling: 25% sampling (see additional page)											
. 0											
PART 7: SUPPLY CHARACTERIST	TICS AND EARTHING ARRANGE	MENTS									
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	TN-C-S: (	wire: (N/A 3-phase, /A ) 3-wire: (N/A ) Other: (N/A ) upply polarity:	4-wire: $(N/A - NOminal line voltage to Earth, U_0 [1]:  Nominal frequency, f [1]:  (N/A - NOminal line voltage to Earth, U_0 [1]:  Prospective fault current, I_{pf} [2]*:$	[1] By enquiry (N/A) V [2] By enquiry or by measurement (50) Hz (3.4) kA (0.07) Ω							
PART 8 : PARTICULARS OF INSTA	ALLATION REFERRED TO IN THI	S REPORT									
(delete as appropriate)  Means of Earthing  Distributor's facility: (✔)  Installation earth electrode(s): (N/A)  Earth electrode type - rod(s), tape, etc:	Main protective conductors  Earthing conductor: (material Copper)  csa (1.6) mm² Connection/continuity verified: (✔)  Main protective bonding conductors: (material Copper)  csa (1.0) mm² Connection/continuity verified: (✔)	Main protective bonding connections  Water installation pipes: (	Main switch / Switch-fuse / Circuit-breaker / RCD         Location: (Cellar       (Cellar         BS EN: (60947-3	Rating / setting of device: (N/A) A  Voltage rating: (230) V  RCD Type: (N/A) sured operating time: (N/A) ms							

**All fields must be completed**. Enter either, as appropriate: '

' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1,' C2,' C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)

<sup>\*</sup>Where the installation is supplied by more than one source, the higher or highest values of prospective fault current,  $I_{pf}$ , and external earth fault loop impedance,  $Z_e$ , must be recorded.

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

#### PART 9: SCHEDULE OF ITEMS INSPECTED (enter /, N/A or Classification Code C1, C2, C3 or FI, as applicable)

FANT 9.3CHEDOLE OF TEWIS INSPECTED (enter \$7, N)	4 or Classification Code C1, C2, C3 of F1, as applicable)				
1.0 Intake equipment (visual inspection only)	<ul> <li>Accessibility of all protective bonding connections (543.3.2)</li> </ul>	(•	4.16	Confirmation that integral test button / switch, where present,	
An outcome against an item in section 1.1, other than access to live parts, should not be used to	<ul> <li>Provision of earthing / bonding labels at all appropriate locations (514.13.1)</li> </ul>	(		causes AFDD to trip when operated (643.10)	(C3)
determine the overall assessment of the installation. Where inadequacies are identified, a cross should be put against the appropriate item and a comment made in Part 5 of this report.	3.2 FELV - requirements satisfied (411.7)	(N/A)	4.17	Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1)	(•)
1.1 Distributor / supplier intake equipment	3.3 Other methods of protection		4.18	Presence of alternative supply warning notice at or near equipment,	
Service cable ()	Where any of the methods listed below are employed, details should be provided on separat			where required (514.15)	(N/A
■ Service head ( <b>火</b> )	<ul> <li>Non-conducting location (418.1)</li> </ul>	(N/A)	4.19	Presence of next inspection recommendation label,	
■ Earthing arrangement ()	<ul> <li>Earth-free local equipotential bonding (418.2)</li> </ul>	(N/A)		where required (514.12.1)	()
• Meter tails ()	<ul> <li>Electrical separation (413; 418.3)</li> </ul>	(N/A)	4.20	Presence of other required labelling (please specify) (514)	()
Metering equipment ()	<ul> <li>Double insulation (412)</li> </ul>	(N/A)	4.21	Compatibility of protective devices, bases and other components;	
<ul> <li>Isolator, where present (N/A)</li> </ul>	<ul> <li>Reinforced insulation (412)</li> </ul>	(N/A)		correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (432; 433; 434)	(•
Where inadequacies in the intake equipment are encountered, which may result in a dangerous or	<ul> <li>Provisions where automatic disconnection of supply is not feasible (419)</li> </ul>	(N/A)	4 22	Single-pole switching or protective devices in line conductors only	()
potentially dangerous situation, the person ordering the work and / or dutyholder must be informed.  It is strongly recommended that the person ordering the work informs the appropriate authority.	4.0 Distribution equipment, including consumer units and distribution by	oards	4.22	(132.14.1; 530.3.3)	( <b>.</b>
AL/A	4.1 Adequacy of working space / accessibility to equipment (132.12; 513.1)	(•	4.23	Protection against mechanical damage where cables enter equipment	
· ·	4.2 Security of fixing (134.1.1)	()		(522.8.1; 522.8.5; 522.8.11)	()
1.3 Consumer's meter tails ( V)	4.3 Condition of insulation of live parts (416.1)	()	4.24	Protection against electromagnetic effects where cables enter	<b>.</b> 1/A
2.0 Presence of adequate arrangements for parallel or switched alternative sources	4.4 Adequacy security of barriers or enclosures (416.2.3)	()		ferromagnetic enclosures (521.5.1)	(N/A)
2.1 Adequate arrangements where a generating set operates as a switched	4.5 Condition of enclosure(s) in terms of IP rating, etc. (416.2)	(•	4.25	Confirmation that ALL conductor connections, including connections to	(N/A
alternative to the public supply (551.6) (N/A)	4.6 Condition of enclosure(s) in terms of fire rating, etc. (421.1.201; 421.1.6; 526.5)	(C3)		busbars, are correctly located in terminals and are tight and secure (526.1)	(')
2.2 Adequate arrangements where a generating set operates in parallel with the public supply (551.7) (N/A)	4.7 Enclosure not damaged / deteriorated so as to impair safety (651.2)	( <b>./</b> )	5.0	Distribution circuits	
	4.8 Presence and effectiveness of obstacles (417.2)	(N/A)	5.1	Identification of conductors (514.3)	(N/A ()
3.0 Methods of protection	4.9 Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2)	( <b>.⁄.</b> )	5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	(N/A ()
3.1 Automatic disconnection of supply (ADS)	4.10 Operation of main switch(es) (functional check) (643.10)	( <b>.火</b> )	5.3	Condition of insulation of live parts (416.1)	(N/A)
Main earthing / bonding arrangement (411.3; Chap. 54)     ( ✓)      ( ✓)	4.11 Manual operation of circuit-breakers, RCDs and AFDDs to prove		5.4	Non-sheathed cables protected by enclosure in conduit, ducting or	N1/A
<ul> <li>Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3)</li> </ul>	functionality (643.10)	()		trunking (521.10.1)	(N/A)
Adequacy of earthing conductor size (542.3; 543.1.1)	4.12 Confirmation that integral test button / switch causes RCD(s) to trip	,	5.5	Suitability of containment systems for continued use	N/A ()
• Adequacy of earthing conductor connections (542.3.2)	when operated (functional check) (643.10)	()		(including flexible conduit) (522)	
• Accessibility of earthing conductor connections (543.3.2)	4.13 RCD(s) provided for fault protection - includes RCBOs (411.4.204; 411.4.5; 411.5.2; 531.2)	(N/A)	5.6	Cables correctly terminated in enclosures (526)	(N/A)
Adequacy of main protective bonding conductor sizes (544.1.1)      Adequacy of main protective bonding conductor sizes (544.1.1)	4.14 RCD(s) provided for additional protection / requirements, where required	` ,	5.7	Examination of cables for signs of unacceptable thermal or mechanical damage / deterioration (421.1; 522.6)	(N/A)
Adequacy of main protective bonding conductor     Adequacy and location of main protective bonding conductor	includes RCBOs (411.3.3; 415.1)	(C3)	5.8	Adequacy of cables for current-carrying capacity with regard for the type	
connections (544.1.2)	4.15 Presence of RCD six-monthly test notice, where required (514.12.2)	()	3.0	and nature of installation (523)	(N/A ()
(		. ,			,

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

PAR	Γ 9 : SCHEDULE OF ITEMS INSPECTED (ent	ter ✓, N/.	A or (	Classification Code C1, C2, C3 or FI, as applicable)			
5.9 A (4 5.10 P 5.11 C (4 5.12 C ir 5.13 W 5.14 C a 5 5.15 P it 5.16 B 5.17 C 5.18 C 5.19 S 5.20 S 5.20 S 6 (1) 5.21 A fi	dequacy of protective devices; type and rated current for fault protection (H1.3) resence and adequacy of circuit protective conductors (411.3.1.1; 543.1) coordination between conductors and overload protective devices (H3.3.1; 533.2.1) able installation methods / practices with regard to the type and nature of stallation and external influences (522) //here exposed to direct sunlight, cable of a suitable type (522.11.1) ables concealed under floors, above ceilings, in walls / partitions, dequately protected against damage (522.6.201; 522.6.202; 22.6.203; 522.6.204) – installed in prescribed zones (see Section D. Extent and limitations) is (22.6.202) incorporating earthed armour or sheath, or run within earthed wiring yetem, or otherwise protected against mechanical damage by nails, crews and the like (see Section D) (522.6.201; 522.6.204) rovision of fire barriers, sealing arrangements and protection against nermal effects (527) and II cables segregated / separated from Band I cables (528.1) ables segregated / separated from non-electrical services (528.3) condition of circuit accessories (651.2) uitability of circuit accessories for external influences (512.2) ingle-pole switching or protective devices in line conductors only (32.14.1; 530.3.3) dequacy of connections, including cpcs, within accessories and to exed and stationary equipment - identify / record numbers and cocations of items inspected (526)		6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12	Cables correctly supported throughout their run (521.10.202; 522.8.5) Condition of insulation of live parts (416.1) Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1) Suitability of containment systems for continued use (including flexible conduit) (522) Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (523) Adequacy of protective devices; type and rated current for fault protection (411.3) Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1) Co-ordination between conductors and overload protective devices (433.1; 533.2.1) Wiring system(s) appropriate for the type and nature of the installation and external influences (522) Where exposed to direct sunlight, cable of a suitable type (522.11.1) Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) – Installed in prescribed zones (see Section D. Extent and limitations) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA – *For all socket-outlets of rating 32 A or less (411.3.3)	(LIM (N/A) (N/A) (N/A) () () () () () (N/A)	* Olde 6.14 6.15 6.16 6.17 	*For cables concealed in walls / partitions containing metal parts regardless of depth (522.6.203)  *For final circuits supplying luminaires within domestic (household) premises (411.3.4)  *Installations designed prior to BS 7671: 2018 may not have required RCDs for additional protection.  Provision of fire barriers, sealing arrangements and protection against thermal effects (527)  Band II cables segregated / separated from Band I cables (528.1)  Cables segregated / separated from non-electrical services (528.3)  Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) –  Connection under no undue strain (526.6)  No basic insulation of a conductor visible outside enclosure (526.8)  Connections of live conductors adequately enclosed (526.5)  Adequately connected at point of entry to enclosure (glands, bushes, etc.)  (522.8.5)  Condition of accessories including socket-outlets, switches and joint boxes (651.2)  Suitability of accessories for external influences (512.2)  Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)  Isolation and switching  Isolators -  Presence and condition of appropriate devices (462; 537.2)  Acceptable location - state if local or remote from equipment in question (462; 537.2.7)
5.22 P is 5.23 G 5.24 Te 6.0 F		(N/A () (N/A () (N/A () ()	Additi certai	· ·	( <b>.'</b> )		Acceptable location - state if local or remote from equipment in question

Issued in accordance with BS 7671: 2018 (as amended) – Requirements for Electrical Installations

(None

Page No(s):

PA	RT 9 : SCHEDULE OF ITE	MS INSPECTED (enter ✓,	N/A o	r Classification Code C1, C2, C3	or FI, as applicable)				
	Switching off for mechanical maintenance Presence and condition of appropriate de Capable of being secured in the OFF pos	evices (464.1; 537.3.2) ( 🖍	) 8.6	3(1)	naires, sized or sealed so as to	()	<ul> <li>Low voltage (e.g. 230 volt) socket-ou zone 1 (701.512.3)</li> <li>Suitability of equipment for external in the suitable of the suitability of equipment for external in the suitable of the suitability of equipment for external in the suitability of equipment for external in</li></ul>		(N/A ()
7.3	continuous supervision (464.2) Correct operation verified (643.10) Clearly identified by position and / or dur Emergency switching off – Presence and condition of appropriate de	rable marking (537.3.2.4)  (	) 8.7	inspected (separate page) (527.2)  Recessed luminaires (downlighters) –  Correct type of lamps fitted (559.3.1)  Installed to minimise build-up of heat b insulation displacement box or similar (  No signs of overheating to surrounding	( y use of "fire rated" fittings, 421.1.2) (	(N/A) (N/A) (N/A) (N/A)	in terms of IP rating (701.512.2)  Suitability of accessories and control zone (701.512.3)  Suitability of current-using equipmer the location (701.55)  Other special installations or location	gear etc. for a particular at for particular position within	() ()
7.4	Readily accessible for operation where decorrect operation verified (643.10)  Clearly identified by position and / or durition of the control	rable marking  N/A  N/A  N/A	9.0 9.0 ) Wh	<ul> <li>No signs of overheating to conductors //         Special locations and installations         ere special installations or locations relating to a //             hedule(s) should be provided on separate pages.     </li> <li>Location(s) containing a bath or showe</li> </ul>	terminations (526.1) (	(N/A ()	N/A		(N/A () () () () ()
8.0 8.1 8.2 8.3	Correct operation verified (643.10)  Current-using equipment (permanent Condition of equipment in terms of IP rat (416.2; 422.3; 422.4; 522.4)  Equipment does not constitute a fire haz Enclosure not damaged / deteriorated so (134.1.1; 416.2)  Suitability for the environment and exter	ing, etc.  ard (421)  as to impair safety	)	<ul> <li>Additional protection by RCD having rat exceeding 30 mA for all low voltage (LV passing through zones 1 and / or 2 of th</li> <li>Where used as a protective measure, remet (701.414.4.5)</li> <li>Shaver supply units complying with BS (701.512.3)</li> <li>Presence of supplementary bonding co by BS 7671: 2018 (701.415.2)</li> </ul>	conditions) circuits serving the location or le location (701.411.3.3) (apuirements for SELV or PELV (apuirements for SELV or PELV (below 61558-2-5 formerly BS 3535 (apuirements, unless not required (below 61558-2-5) (apuirements) (below 61558-2-5) (apui	, N/A 、	10.0 Prosumer's low voltage installation Where elements of a prosuming installation falling report, additional schedules detailing the associa separate pages.  Schedule of Items Inspected by Name (capitals): PETER WILSON Signature:		-
PA	RT 10 : SCHEDULES AND edule of Inspections		e page	es identified are an essential pa ditional pages, including data sheets additional sources			3.2)) Schedules relating to Prosumer's installations (indicated in item 10 above)	Continuation sheets	

None

None

Page No(s):

None

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	PART 11A: SCHEDULE OF CIRCUIT DETAILS (GO TO Part 11B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)															
Ting the state of			Max. disconnection time (BS 7671)	Overcurrent protective device RCD												
Circuit number	Circuit description	Type of wiring (see footer to PART11B)	Reference Method (BS 7671)	Number of points served				BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current,  I <sub>An</sub> (mA)
1	1st floor lights	A	В	7	1.5	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
2	Downstairs lights	A	В	9	1.5	1	0.4	61009	В	6	6	7.28	61009	Α	6	30
3	Outside lights	А	В	2	1.5	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
4	Emergency lights	A	В	4	1.5	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
5	Smoke alarms/door bell	А	В	5	1.5	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
6	Security alarm	A	В	1	1.5	1	0.4	60898	В	6	6	7.28	N/A	N/A	N/A	N/A
7	Ground floor Shower	A	В	1	10	4	0.4	60898	В	40	6	1.09	61008	AC	80	30
8	Cooker	Α	В	1	10	4	0.4	60898	В	32	6	1.37	61008	AC	80	30
9	Kitchen sockets	Α	В	12	2.5	1.5	0.4	60898	В	32	6	1.37	61008	AC	80	30
10	Downstairs sockets	Α	В	8	2.5	1.5	0.4	60898			6	1.37	61008	AC	80	30
11	1st floor sockets	Α	В	15	2.5	1.5	0.4	60898	В	32	6	1.37	61008	AC	80	30
12	Ground floor Shower	A	В	1	10	4	0.4	60898	В	50	6	0.87	61008	AC	80	30
			***************************************	100												
DB designation: DB one  Location of DB: Cellar  Type brackets.  Type Davices are installed on a circuit  Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both Type brackets.  Where T3 devices are installed on a circuit								Overcurrent protective device for the distribution circuit								
	<b>Details**</b> Types: T1 ( $\frac{N/A}{M}$ ) T2 ( $\frac{N/A}{M}$ ) T3 ( $\frac{N/A}{M}$ ) N/A us indicator checked (where functionality indicator is present):	(N/A () (N/A ()		not all SPD	further details on.			ed RCD (if any) N/A	) RCD Type	e: ( <mark>N/A</mark> )	ι <sub>Δη</sub> : (Ν/Α	) mA 1	No. of poles: ( N/A	) Opera	ting time: (N	/A) ms

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PA	PART 11B : SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part 11A)															
			Continuity (Ω	Ins	ulation resist	ance	_	ured loop s,Zs	RO	CD	AFDD**					
Circuit number		ng final circuits easured end to		(complete	ircuits at least one umn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required		
	(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	$(R_1 + R_2)$	R <sub>2</sub>	(MΩ)	(MΩ)	(V)	(1)	(Ω)	(ms)	( <b>\sigma</b> )	( <b>\sigma</b> )			
1	N/A	N/A	N/A	1.28	N/A	>500	>500	500	1	1.35	21	V	N/A			
2	N/A	N/A	N/A	0.53	N/A	>500	>500	500	1	0.60		V	N/A			
3	N/A	N/A	N/A	1.24	N/A	>500	>500	500	1	1.31	N/A	N/A	N/A			
1	N/A	N/A	N/A	0.53	N/A	>500	>500	500	1	0.60	N/A	N/A	N/A			
5	N/A	N/A	N/A	0.72	N/A	>500	>500	500	1	0.79	N/A	N/A	N/A			
3	N/A	N/A	N/A	0.01	N/A	>500	>500	500	/	0.08	N/A	N/A	N/A			
7	N/A	N/A	N/A	0.14	N/A	>500	>500	500	1	0.21	27	/	N/A			
3	N/A	N/A	N/A	0.16	N/A	>500	>500	500	/	0.23	27	/	N/A			
9	0.52	0.52	0.75	0.31	N/A	>500	>500	500	/	0.56	27	/	N/A			
10	0.46	0.46	0.75	0.30	N/A	>500	>500	500	1	0.69	27	V	N/A			
11	0.70	0.70	1.25	0.48	N/A	>500	>500	500	V	0.82	27	V	N/A	Higher than expected reading on CPC (r2) 1.25 ohms should be 1.16 ohms		
12	N/A	N/A	N/A	0.12	N/A	>500	>500	500	1	0.19	27	V	N/A			
Circ	uits/equipm	ent vulnerab	le to damage	when testin	ıg (where ap	plicable): N/	A									
TE	STED BY	Name (	capitals): P	ETER WII	_SON				Positio	n: Duty ho	older			Signature: DULion Date: 17/08/2023		
TE	ST INSTRI	JMENTS (	ENTER SE	RIAL NUM	BER AGAI	NST EACH	I INSTRUI	MENT USED	)							
	ti-function:				nuity:			Insulatio		ance:		Ear	th fault loo	p impedance: Earth electrode resistance: RCD:		
	4115			N/A	,			N/A					Α	N/A N/A		
RCE	effectiven	ess is verifi	ed using ar	alternating	g current te	st at rated i	residual op	erating curre	ent (I <sub>∆n</sub> )					t all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that and additional information, where required' column.		

(B)

Thermoplastic cables in metallic conduit

Thermoplastic cables in non-metallic conduit

Thermoplastic cables in metallic trunking

(D)

Thermoplastic insulated / sheathed cables

CODES for Type of wiring

(F)

Thermoplastic / SWA cables

(G) Thermosetting / SWA cables

Thermoplastic cables in non-metallic trunking

(H) Mineral-insulated cables Other (state) N/A

### **NOTES FOR RECIPIENT**

#### THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, BS 7671: 2018 (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Test Results (PART 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in raise the specific concerns in writing with the contractor.

# GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

#### Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

#### Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

#### Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

#### Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

#### **Further information**

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit www.niceic.com